

**Engineering works post tender information as on 01.02.2015 of Telangana Division.**

Sl. No.	Tender Notice No.	Name of work	Name of Agency / Lowest Bidder and address	Estimate amount (Rs. lakhs)	Contract value (Rs.in lakhs)	Tender Premium	Date of handing over site	Agreement period in months	Stipulated date for completion	Expected date for completion of work	Status
1	SHEMSHABAD ZONE 1 55/ENC/APIC/2012-13, Dated:01-02-2013	Construction of balance Compound wall in S.No.408 & 412/8 around SEZ in Green Industrial Park, Jachherla, Mahabubnagar District.	M/s. DNR CONSTRUCTIONS Pvt. Ltd, H.No.6-3-787, Subham Apartments, Ameerpet, Hyd.	53.30	43.78	(-) 4.02% less	23.03.2013	4	22.07.2013	-	Work stopped by the adjacent land owned due to land
2	18/ENC/APIC/2013-14, Dt.04-06-2013	Construction of C.C.drains at IT park (Sy.No.255) Adibatla.	M/s.Abhram Infra Projects, Hyderabad.	275.00	182.51	(-) 13.417 % less	17.08.2013	9	16.02.2014	28.02.2015	Work is in progress
3	10/ENC/APIC/2013-14, Dated:04-05-2013	Providing Barbed wire Fencing around the land of RICEHUB in sy.no.300 of kongskaler(V), Ibrahimpatnam(M)R.R. District	M/s DNR construction pvt.ltd,Hyd Flat no.202, H.no:6-3-787,subham appts,Ameerpet,hyd-16	110.00	95.55	(+)4.56%	24.06.2013	6	23.12.2013	-	work stopped due to objection by the assignees
4	04/CE/TSIIC/2014-15 Dt. 07-07-2014	Construction of compound wall around existing open space (Opp to Nucleonix) sec-I and existing open space (at BERCO) Sec-I, Ph-II at IP Cherlapally (under IALA funds)	M/s. APWUCCS, Ltd H.No.12-15-154, Manikeshwari Nagar, Osmania University campus, Hyderabad-500007	60.00	33.62	(-)12.69%	27.08.2014	3	26.11.2014	28.02.2015	Work is in progress
5	14/CE/TSIIC/2014-15 Dt. 25-08-2014	Widening and Strengthening of RoadNo. 2 & 4 from 5.50Mtr to 7.0Mtr and Black topping of road No.12 at IP Nacharam RR dist,under IALA	M/s Aryan construction #7-139 flat No.104 Karthi Matrix apartments Habsiguda Hyd.	103.86	77.48	(-)07.11%	09.10.2014	4	08.02.2015	08.02.2015	work is in progress
6	16/CE/TSIIC/2014-15 Dt. 25-08-2014	Beautification of balance footpath from charmaveeda life sciences to satyng center on right side and on left side from blue cross lid to OZ line IP uppal Hyderabad under IALA	Sri D.Kishna Civil Contractor #21-128, chika nagar, Uppal Hyderabad	30.00	23.77	(-)01.89%	15.10.2014	3	14.1.2015	28.02.2015	work is in progress
7	18/CE/TSIIC/2014-15 Dt. 25-08-2014	Repairs to approach road from ORR Bonguluru junction to Adibatla, Ibrahimpatnam RR dist	M/s Soma Srinvas reddy H.no 5-5-45 plot no. 18, karthi hills vasanthalipuram x roads near sushima theater Hyd.	179.50	122.40	(-)09.66%	07.11.2014	4	06.03.2015	06.03.2015	work is in progress
8	26/CE/TSIIC/2014-15 Dt. 15-09-2014	Filling up of existing pot holes and BT patches at Ph-II IP Cherlapally and formation of road at open spaces of IP charlapally under IALA	M/s Aryan construction #7-139 flat No.104 Karthi Matrix apartments Habsiguda Hyd.	36.00	28.92	(-)03.10%	10.11.2014	3	09.02.2015	09.02.2015	work is in progress
9	15/CE/TSIIC/2014-15 Dt. 25-08-2014	Formationof new approach road from plot no. 57 to 55 length of 100mtr and widening & strengthening of existing road plot no.44 to 51 and improvement of bell moth at existing road at ph-IV at IP cherlapally under IALA	M/s veltech construction flat no.302, p.np 77 block 1 SBH colony hyd	46.00	32.29	(-)06.36%	12.11.2014	3	11.02.2015	11.02.2015	work is in progress
10	23/CE/TSIIC/2014-15 Dt. 15-09-2014	Construction of compound wall along the revised boundary of Aerospace SEZ after leaving the denotified land on Northern side of Sy.No.656 Adibatla Ibrahimpatnam RR Dist.	Sri P. Venkat Reddy, H.No.2-2-185/54/4, Srinvasa Nagar Colony, Near Ayyappa Temple, Bagh Amberpet, Hyderabad-500013	100.90	75.86	(-)10.80%	08.12.2014	4	07.04.2015	07.04.2015	work is in progress
11	06/CE/TSIIC/2014-15 Dt.07-07-2014	Providing 32No.sof street lights with 1x120W LED lamp fitting on 10Mtr long Octagonal hot dipped galvanised poles with decorative single area bracket for balance portion of main road at Aerospace SEZ Adibatla Ibrahimpatnam RR dist.	M/s Srinvasa Electricals, D.No.3-1-177, mothi market, koti, Hyderabad.	33.00	20.96	(-) 16.61%	11.09.2014	4	10.01.2015	10.01.2015	Work is in progress



Sl. No.	Tender Notice No.	Name of work	Name of Agency / Lowest Bidder and address	Estimate amount (Rs. lakhs)	Contract value (Rs.in lakhs)	Tender Premium	Date of handing over site	Agreement period in months	Stipulated date for completion	Expected date for completion of work	Status
<b>II WARANGAL ZONE</b>											
1	33/ENC/APIIC/2012-13 Dt.03.11.2012	Construction of Incubation Centre at IT SEZ Madikonda, Warangal	M/s.M. Illiah & Co., H.No.6-2-289, Pingleria Street, Hanankonda, Warangal District	446.00	270.00	(-1.98%	17.12.2012	9	16.9.2013	28.02.2015	Work nearing completion
2	38/CE/TSIC/2014-15 Dt. 11-11-2014	Providing plug and play facilities in second floor at IT Incubation center at IT-SEZ Madikonda warangal at Warangal Dist	M/s KPC Project Ltd # 1-2-339/1, street No.6, Gaganmahel, Hyderabad-29	60.00	53.74	(-109.00%	30.12.2014	3	29.03.2015	29.03.2015	work is in progress
<b>III CYBERABAD ZONE</b>											
1	32/CE-II/APIIC/2013-14 Dt. 07.11.2013	Providing interiors for incubation center in second floor of SZPL in softier building at software unit layout, Madhapur, Hyd.	M/s KPC Project Ltd # 1-2-339/1, street No.6, Gaganmahel, Hyderabad-29	475.10	493.63	(+3.9% excess	23.01.2014	3	22.04.2014	28.02.2015	work is in progress
2	11/CE/TSIC/2014-15 Dt. 25-08-2014	providing CC pavement and road safety measure for cycle trucks from cyber tower to Durgam cheruvu at Madhapur, RR Dist under IALA	Sri P. Venkat Reddy, H.No.2-2-185/54/4, Srinivasa Nagar Colony, Near Ayyappa Temple, Bagh	50.00	25.74	(-110.17%	29.09.2014	3	28.12.2014	28.02.2015	work is in progress
3	12/CE/TSIC/2014-15 Dt. 25-08-2014	providing CC pavement and road safety measure for cycle trucks from Lemon tree to Green Business center at Madhapur, RR Dist under IALA	Sri P. Venkat Reddy, H.No.2-2-185/54/4, Srinivasa Nagar Colony, Near Ayyappa Temple, Bagh	45.00	25.29	(-110.17%	29.09.2014	3	28.12.2014	28.02.2015	work is in progress
4	27/CE/TSIC/2014-15 Dt. 15-09-2014	Repaicement of 312 Nos of Existing conventional street light fittings (HPSV) on centralverge both sides of the road from IIT junction to wipro circle with 312 nos LED street fittings and taking over of removed fittings including maintenance for 5 years (IALA work)	M/s Sharma Electrical works H.no.3-841/24, SRT-27 Ameeerpeth Hyd	152.00	126.88	(-10.36%	18.10.2014	4	17.02.2015	17.02.2015	work is in progress
5	09/CE/TSIC/2014-15 Dt. 26-08-2014	Providing storm water drain with 1200mm dia RCC pipes from Rahija Building No 12A to existing box culvert in Garoor Nagar (GHMC Area) at Madhapur under IALA	M/s.Sarath Chandra Constructions, H.No 1-126/86 Hymavathi Nagar, Kartikya Nagar, Nacharam Hyderabad-76	40.00	30.92	(-103.79%	28.10.2014	3	27.1.2015	28.02.2015	work is in progress
6	29/CE/TSIC/2014-15 Dt. 25-09-2014	Replacement of 196Nos of existing conventional street light fittings (SV) on control verge poles from wipro junction to veran moters and wipro junction to Q.city with 196Mtr LED fittings taking over of removed fittingsincluding maintenance for 5 years at nanakramguda IALA	M/s Srinivasa Electricals, D.No.3-1-177, mothi market, koti, Hyderabad.	107.50	84.20	(-102.72%	10.11.2014	4	09.03.2015	09.03.2015	work is in progress
7	28/CE/TSIC/2014-15 Dt. 15-09-2014	Providing 16Nos of 9m long octoganal hot dipped galvamisid decorated poles having singular with 1x250 sv lamp fitting at one side of existing road from G circle for mankonda vilage and 1 no 16m mast and 3 no. 9m long octoganal hot dipped galvamisid poles having dirnslearm bracket with 2 x 150w SV lamp fittingd into central verge opp to Residential complex at Lanco Hills under IALA	M/s Srinivasa Electricals, D.No.3-1-177, mothi market, koti, Hyderabad.	26.00	18.19	(-112.80%	10.11.2014	4	09.03.2015	09.03.2015	work is in progress



Sl. No.	Tender Notice No.	Name of work	Name of Agency / Lowest Bidder and address	Estimate amount (Rs. lakhs)	Contract value (Rs.in lakhs)	Tender Premium	Date of handing over site	Agreement period in months	Stipulated date for completion	Expected date for completion of work	Status
8	25/CE/TS/IC/2014-15 Dt. 15-09-2014	providing RCC Drain from AP/IC Boundary water mark building to existing culverts near GKC projects under madhapur IALA (2nd call)	M/s.AP/WLCCS Limited H.No.12-15-154, Manikeswara Nagar, Osmania University Campus, Hyderabad-500 007.	31.60	26.09	(+108.29%	12.11.2014	3	11.02.2015	11.02.2015	work is in progress
9	30/CE/TS/IC/2014-15 Dt. 25-09-2014	Providing 33 nos of 10m long octagonal hot dipped galvanized poles having double bracket with 2x250w SV lamp fitting and 1no 12 m mast at median of existing road from varun motors to ORR approaches and 15nos 10M long octagonal galvanized poled having with single bracket with 1x25w sv lamp fitting at Amazon road IT park in Nanakramkuda under IALA	M/s sri Raghavendra electricals hyd	60.00	49.18	(-12.00%	17.11.2014	4	16.3.2015	16.03.2015	work is in progress
10	31/CE/TS/IC/2014-15 Dt. 25-09-2014	Providing 14nos 10M long octagonal hot dipped galvanized poles at Meenakshi towers road and Kernetex road at Madhapur Under IALA	Sr.Sriramas rajju, Hyderabad	26.00	14.88	(-14.20%	24.11.2014	4	23.03.2015	23.03.2015	work is in progress
11	35/CE/TS/IC/2014-15 Dt. 11-11-2014	Construction of TS/IC (balance works) at Masab tank hyd (excluding Auditorium)	M/s chabbras Associates	716.00	530.63	(-10.90%	09.01.2015	6	08.06.2015	08.06.2015	work is in progress
<b>IV JEEDIMETLA ZONE</b>											
1	38/EN/C/AP/IC/2012-13, Dated:14-11-2012	Forming, Metalling and Black topping including CD works for balance internal roads at Bio-Tech Park PH-III Karkapatla(V), Mulugu(M), Medak District	M/s.Raghava Constructions, H.No.3-6-532/A, Flat No.201, Street No.7, Samitha Apartments, Himayathnagar, Hyderabad-500029.	685.00	577.17	(-15.15%	29.01.2013	6	28.07.2013	28.02.2015	Work is in progress
2	46/EN/C/AP/IC/2012-13, Dt:16.01.2013	Providing water supply to Bio-Tech park Phase III Karkapatla(V), Mulugu(M), Medak Dist.	M/s Vijaya Engineering Enterprises, Plot no :19,IDA, Balanagar, Near Andhra Bank,Hyderabad -37	505.00	432.20	(-15.95%	01.04.2013	12	31.03.2014	31.04.2015	Work in progress
3	22/EN/C/AP/IC/2013-14 Dated:04.06.2013	Providing 335Nos 10M long Octagonal galvanized single arm poles with 250W SV lamp Fittings at Main road and including the internal roads at Biotech Park Phase-III Karkapatla(V), Mulugu (M), Medak District	M/s R.Pandurangan & sons, D.No.1-8-3/16, Chikkadpally,Hyderabad 20	210.00	171.02	(+12.00%	05.07.2013	8	04.03.2014	30.03.2015	Work in progress
4	15/EN/C/AP/IC/2013-14 Dated:04.06.2013	Construction of Compound Wall around land in	M/s.AP/WLCCS Limited H.No.12-15-154, Manikeswara Nagar, Osmania University Campus, Hyderabad-500 007.	24.70	20.61	(-16.29%	22.08.2013	4	21.12.2013		work stopped due to neighbours objections
5	17/EN/C/AP/IC/2013-14 Dt: 04.06.2013	Construction of Compound wall all round the SEZ area of Bio-Tech park PH-III Karkapatla, Mulugu(M), MedakDistrict.	M/s DNR Construction PVT Ltd., Flat No.202, H.No.6-3-787, Subham Apartments, Ameerpet, Hyderabad	245.00	220.78	(-17.8%	23.09.2013	9	22.06.2014	31.03.2015	Work in progress
6	02/CE/TS/IC/2014-15 Dt.07-07-2014	Construction of compound wall along the boundary at ph-VI, IDA Jeedimetta	M/s VSA Infra Projects PVT.LTD		39.80	(-14.29%	17.09.2014	3	16.12.2014	28.02.2015	work is in progress
7	24/CE/TS/IC/2014-15 Dt.15-09-2014	Construction of cement concrete road No.5 (from road no.3 and upto road no.2 in SVCE, Jeedimetta RR dist)	M/s.Sarath Chandra Constructions, H.No 1-126/86 Hymavathi Nagar, Kartikeya Nagar, Nacharam Hyderabad-76	47.00	32.54	(-12.06%	06.11.2014	3	05.02.2015	15.02.2015	Work is in progress

Sl. No.	Tender Notice No.	Name of work	Name of Agency / Lowest Bidder and address	Estimate amount (Rs. lakhs)	Contract value (Rs. in lakhs)	Tender Premium	Date of handing over site	Agreement period in months	Stipulated date for completion	Expected date for completion of work	Status
8	22/CE/TSIIC/2014-15 Dt.15-09-2014	Construction of kerbing by machinery with footpath concrete chaquered designed at road no 2 phase -1 & ROAD NO 35 35/A & 36 AT Phase -III and with greenery at road no.35/A & 35 at Ph-III IDA Jeedimetla under IALA	M/s Aryan construction #7-139 flat No.104 Karthi Matrik appartments Habisiguda Hyd.	97.00	83.50	(+104.80%	10.11.2014	3	09.02.2015	28.02.2015	Work is in progress
V	PATANCHERU VU ZONE										
1	03/CE/TSIIC/2014-15 Dt.08-07-2014	Formation of internal roads from plot no. 18 to 23 and beside admin and CFC area including CD works at IP, Yelumala Medak Dist	M/s Sri Laxmi constructions # 8-7-38/1 3rd Floor Laxmi Nilayam old Bowerpally secunndrabad.	55.20	42.60	(-105.09%	29.10.2014	4	28.02.2015	28.02.2015	Work is in progress
2	08/CE/TSIIC/2014-15 Dt.26-08-2014	Repairs to pot holes filling pot holes with wet mix macadam and repairs to already filled pot holes with SDBC for internal roads at IP Parshanyalaram medak Dist	M/s Sri Laxmi constructions # 8-7-38/1 3rd Floor Laxmi Nilayam old Bowerpally secunndrabad.	35.60	27.60	(-105.77%	20.10.2014	3	19.01.2015	28.02.2015	Work is in progress
3	37/CE/TSIIC/2014-15 Dt.11-11-2014	Laying CC pavement for approach road from Isnapur junction to cylinder IP Parshanyalaram medak Dist under IALA	M/s Krishi constructions Pvt Ltd SR Nagar Hyderabad	73.00	53.33	(-118.89%	02.01.2015	3	01.04.2015	01.04.2015	Work is in progress
4	41/CE/TSIIC/2014-15 Dt.21-11-2014	Constructe of CC road from chainage 1/080 to 1/500 (420.0M) and repairs to the pot holes with WMM and recarpeting with 40mm the SDBC from chainage 0/550 to 1/080 and 1/500 to 2/200 (1230.0M) of the approach road at pashnyalaram Medak dist.	M/s Sarath Chandra Constructions, H.No 1-126/86 Hymavathi Nagar, Kartikaya Nagar, Nacharam Hyderabad-76	155.00	105.96	(-116.52%	05.01.2015	4	04.05.2015	04.05.2015	Work is in progress

Chief Engineer

02/12/15